



# GEAUGA COUNTY BOARD OF COMMISSIONERS

James W. Dvorak   Timothy C. Lennon   Ralph Spidalieri

DEPARTMENT OF WATER RESOURCES (GCDWR) • Steven Oluic, PhD, Director  
470 Center Street • Building 3 • Chardon, Ohio 44024-1068

September 28, 2021

## Chardon Twp WWTP & Sewer Project Update

- The Evoqua disc filters arrived at the wastewater plant site on 9/28/21.



- The remaining electrical, plumbing, and driveway work continues at the WWTP site. We are awaiting on some specialty fittings and piping that should be on hand in the next few weeks.
- Fencing is 90% complete. The WWTP concrete drive should be complete by 10/8/21 and then the two gates will be installed.
- Given that the two disc filters have arrived and there is only limited supplier delays remaining, the WWTP should be completed by early November.
- The County is exploring additional resources to offset property owner lateral connection costs through the recent American Rescue Plan Act (ARPA) and House Bill 168. We are still awaiting guidance on how to procure ARPA funds and the County has placed this project on the HB168 Priority list with the Ohio Department of Development.
- No change on the Appeals Court decision. Nonetheless, GCDWR is still maintaining the \$28,000 sewer tie-in fee.
- Once initial testing is complete and the County accepts the WWTP, lift station and sewer collection system from the contractor, residents will be able to tie-in. Again, the Appellate Court decision may impact this.
- Again, if you have any concerns or complaints with the project, please contact GCDWR at [info@gcdwr.org](mailto:info@gcdwr.org) or call (440) 279-1970.

**Please check our website for new/weekly updates.**